

# Hamilton County

## Road & Bridge Committee Meeting

### Agenda

September 20, 2022

**Call to Order – Pledge – Roll Call**

**Approve Minutes of Last Meeting**

**Recognition of Visitors**

**Old Business**

#### **1. Bridge Program Update:**

- a. South Crouch                      033-3109                                      (HBP FY?)
  - i. 1 Span                      Estimate \$200,000
  - ii. On hold.
- b. Mayberry                              033-3113                                      (TBP FY22)
  - i. 1 Span                      Estimate \$240,000
  - ii. In-House Design                      \$10,500
    - 1. Working on Hydraulic Report and Final Plans
    - 2. Got Environmental update
    - 3. Should be ready to bid in Fall/Winter.
- c. Crook                                      033-3185                                      (TBP FY22)
  - i. Slope Protection Rehab                      Estimate \$70,000
  - ii. Hutchison Engr                                      (\$12,314 80/20)
- d. South Flannigan                      New Bridge                                      (TBP FY 23)
  - i. 1 Span                      Estimate: \$140,000
  - ii. In-House Design                      \$12,500 pd
  - iii. Need to hire a consultant
- e. South Twigg                              033-3191                                      (TBP FY 23)
  - i. 1 Span                      Estimate: \$300,000
  - ii. Hutchison Engr                                      (\$33,848 80/20)
- f. Dahlgren 200E RBI Aluminum Box Culvert.
  - i. Big Creek Ex. & Township installed. All done for less that

#### **2. Road Improvement Program Update:**

- a. Dahlgren South Overlay 19-00115-00-RS                                      (STR FY2023)
  - i. 2" Asphalt Overlay 1725N to State Rt 14
  - ii. Construction Estimate:                      \$850,000
  - iii. STR \$692,000 / State Match \$173,000
  - iv. Round Table will submit a Design Proposal and Preliminary Engineering Agreement.

- b. Thackeray Road Estimate \$1,050,000 2022
  - i. Soil-Cement and Oil & Chip 6.4 miles in conjunction with ICC Grade Crossing Improvements.
  - ii. Local Funds & ICC Funds
  
- c. Dale Road Estimate \$825,000 State FY2024
  - i. Soil-Cement and Oil & Chip 4.7 miles with State RBI (\$266,800) & Federal STR Funds (\$558,200).

**3. Pavement Preservation Program:**

- a. 20-00116-00-PP Chip Seal Estimate \$450,000 State FY 2024
  - i. 36.5 miles: Piopolis+500E; Miller Store; Army Navy; Anderson School to Walpole; End of Walpole to County Line
  - ii. Setting up for Letting in June 2023
- b. 21-00117-00-PP Chip Seal
  - i. Updating the PPP program. Will determine roads after program is updated.

**Other Business.**

- a. ICC 600E/1600N Rail Safety Project
  - i. We are no longer closing/combining the rail crossings. There no longer is any need to build the connector road.
  - ii. The County/ICC are discussing the design/construction of raising the approaches and the installation of lights/gates at the crossings at 600 E & 1600 N.
  - iii. ROW:
    - 1. Hanson will be sending a bill of ROW work done to date.
    - 2. The proposed work at 600 E & 1600 N will need ROW. Hanson has agreement already in place with County.
    - 3. Landowners have been notified about the change of plans.
  - iv. ICC Agreement Extension
    - 1. The ICC Rail Safety Program agreement extension has been sent to the ICC.
- b. ICC Thackeray Road Rail Safety Project
  - i. The ICC has contacted me about getting estimates together for the approach work to improve this RR crossing. (no change)
  - ii. Round Table will submit a Design Proposal and Preliminary Engineering Agreement. There will be an additional letter provided discussing the Thackeray Rd. Improvement.
- c. New Highway facility:
  - i. Building and Grounds committee.
- d. EPA UST incident:
  - i. We received the "all clear" report, recorded it, and it has been sent on to Springfield.
- e. Fuel Budget adjustment – the guys mowed ROW in May-June. We received the fuel bill of \$8000 for last month which will put us over our \$20,000 budget for the year.

- f. 30' Tilt Bed Trailer for excavator has been ordered from Kaufman Trailers factory direct, no trade \$17,490+\$700 (shipping), estimated build date is still November.
- g. E911 signs:
  - i. Signs and posts have been purchased/received at a cost of \$12,705.00. Will be putting signs together to get put back up along with the down signs.
- h. County Engineer – the position has been advertised, interviews have taken place, and the board has discussed hiring.

**Equipment/Maintenance Report: Tony Steele**

- a. Aaron's truck has 175,000 miles and is in need of attention.

**Motion to Sign Claims**

**Motion to Adjourn**